

October 25, 2023

CHARLES P. MAY AND ASSOCIATES P.C. Mr. Bruce Flower Planning Board Chairman Town of Wappinger Planning Board 20 Middlebush Road Wappingers Falls, New York, 12590

RE: Licari Subdivision Review 39 Middlebush Road Town of Wappinger Falls Dutchess County, New York Parcel 135689-6157-01-458871

Community Planning Landscape Architecture Project Management **Environmental Studies** Environmental Engineering Traffic Analysis Dear Mr. Flower:

1073 Main Street, Suite 203 Fishkill, NY 12524 Voice 845-896-2747 In regard to your letter dated September 28, 2023, our response is in the identical order of your comments:

367 Windsor Highway, Suite 168 New Windsor, NY 12553 Voice 845-567-3030

charlespmayassoc@aol.com

1. Please reference email from Bill Trifilo dated 10/16/2023 at 12:25pm which was forwarded by Kiel Lawrence to Beatrice Ogunti on 10/16/23 at 1:03pm in regards to the sanitary line. The sanitary line has been deemed to be approved.

Email

2. In discussions with DCHP Engineer Daniel Keeler, the department requests that all legal acceptance of the sanitary sewer line be enacted prior to submission to the department for technical review.

Website charlespmayassociates.com 3. Existing and proposed deeds will be provided once the project has been accepted as final approval and the applicant has closed on the property.

Zoning Land Use Site Planning **CADD Services** Grading and Drainage Plans Site Details Utility Plan Graphics **Permits Approvals**

- 4. Proposed subdivision line has been labeled on Sheets DP-1 & SL-1
- 5. The limits of disturbance are shown on Sheet EC-1 as being 14,418 sf. See note 2 under Soil Erosion & Sediment Control Notes. This area is also reflected in the LEAF.
- 6. Restoration is to be top soil and reseeded as referred on Detail 1/DP-1.
- 7. The existing gas line will be extended to provide gas to the proposed home as shown on Sheet SU-1.
- 8. Silt fence has been provided along the eastern property line as indicated on Sheet EC-1. Also grading and soil & erosion control measures have been taken to ensure water runoff will only run towards the rain garden and not to the property on the east.

- 9. Detail 5/EC-1 added on Sheet EC-1. Concrete washout area also shown on Sheet EC-1
- 10. Please reference email from Bill Trifilo dated 10/16/2023 at 12:25pm which was forwarded by Kiel Lawrence to Beatrice Ogunti on 10/16/23 at 1:03pm which says that the sight lines for this project are unchanged from the previous driveways and deemed to be adequate.

11. Please refer to Sheet SS-1 Sanitary Sewer Profile at Cameli Drive & Middlebush Road. The existing drainage structures have been shown.

Sincerely,

CHARLES, P. MAY & ASSOCIATES P.C

Charles P. May RLA President/CEO

